PORPOSAL FOR GRANT OF THE EXTENSION

1	Name of work	Construction of CC Road, RCC drain and RCC culvert in Someshwara Layout and Surrounding area at Kattigenahalli in Ward No.05
2	Estimated Cost	97.00 Lakhs
3	Amount of Tender	83,60,104.74/-
4	Name of Contractor	M/s KRIDL
5	Agreement No	BBMP/EE/BTP/AGR/243/19-20, Dated: 21.03.2020
6	Work Order No & Date Under Which the Work order has been issued	BBMP/EE/BTP/WO/243/19-20, Dated: 21.03.2020
7	Time limit originally fixed for Completion of time	60 Days
8	Date of Markout	
9	Date of Commencement	21.03.2020
10	Date of Completion as per Agreement	20.05.2020
11	Date of Receipt of Application in the sub division	
12	Extension of time granted if any	
13	Work carried out by the contractor during original period stipulated in the contractor	
14	Work carried out during the last period of Extension	-
15	Work carried out during the 2nd period of Extension	-
16	Date of recommendation of the time extension applied for	20.05.2020 to 09.10.2020 (141 Days)
17	Whether the original Application of the contractor enclosed	Yes
18	Balance work remaining to be done	-
19	Probable time required for completion remaining work	-
20	Cost of work charged establishment charge on the work after expiry of original period	-
21	Whether notice as per clause P(2) of Contractor has been issued	-
22	Remark by the Executive Engineer	
23	Daily Rate of the fine proposed	

Assistant Engineer
Ward No.05

Assistant Executive Engineer
Bytarayanapura Sub-Division

Executive Engineer
Bytarayanapura Division

Chief Engineer
Yalahanka Zone